Tri-State Construction Projects Contract Number: I-13-4157 Project Description: 1-294/1-57 Interchange Landscaping Budget: \$1,351,365 Updated: 1/25/2016 Notice To Proceed: 5/12/2014 Project Phase: Construction Contract Start Date: 5/12/2014 Route: Tri-State Tollway (I-294) Milepost 6.3 to 8.8 & 21.9 to 22.2 on **Contract Completion Date:** 11/30/2015 Location: I-294 and Milepost 348.0 to 349.9 on I-57 Contract Award Amount: \$1,287,014 County: Cook Contract Authorized Amount*: \$1,292,998 **Prime Contractor:** Allied Landscaping Corporation **Board Approval Date:** 3/27/2014 Earned To Date: \$1,206,517 DBE Advertised Goal: N/A Percent Complete: 93.312% Subcontractor List^ Name: **Diversity Program: Diversity Certifications:** Homer Tree Service, Inc. No

Construction Contract Tracker reports are updated monthly.

^{*}The Contract Authorized Amount reflects the Contract Award Amount approved by the Tollway Board and may also reflect change orders and/or extra work orders, also approved by the Board, that result in project cost adjustments in response to unforeseen conditions on the job site, expansion/reduction of scope of work, or project delivery acceleration.

[^]This list reflects the subcontractors to date; additional subcontractors may be added or deleted throughout the span of the contract.