

**Tri-State Construction Projects****Contract Number:** RR-14-4214**Project Description:** Alsip Maintenance Facility - Salt Barn Electrical Work**Budget:** \$83,360**Updated:** 12/17/2015

<b>Notice To Proceed:</b>	3/5/2015	<b>Project Phase:</b>	Construction
<b>Contract Start Date:</b>	3/5/2015	<b>Route:</b>	Tri-State Tollway (I-294)
<b>Contract Completion Date:</b>	10/30/2015	<b>Location:</b>	Milepost 12.0
<b>Contract Award Amount:</b>	\$79,390	<b>County:</b>	Cook
<b>Contract Authorized Amount*:</b>	\$99,230	<b>Prime Contractor:</b>	EMM Electric, Inc. D.B.A. Moran Electrical Contracting
<b>Board Approval Date:</b>	1/29/2015	<b>Earned To Date:</b>	\$99,230
<b>DBE Advertised Goal:</b>	N/A	<b>Percent Complete:</b>	100.00%

**Subcontractor List^**

<b>Name:</b>	<b>Diversity Program:</b>	<b>Diversity Certifications:</b>
N/A		

\*The Contract Authorized Amount reflects the Contract Award Amount approved by the Tollway Board and may also reflect change orders and/or extra work orders, also approved by the Board, that result in project cost adjustments in response to unforeseen conditions on the job site, expansion/reduction of scope of work, or project delivery acceleration.

^This list reflects the subcontractors to date; additional subcontractors may be added or deleted throughout the span of the contract.

***Construction Contract Tracker reports are updated monthly.***