Tri-State Construction Projects Contract Number: RR-14-4217 Project Description: Alsip Maintenance Facility - Landscaping Budget: \$190,948 Updated: 1/25/2016 Notice To Proceed: 7/8/2015 Project Phase: Construction Contract Start Date: 7/8/2015 Route: Tri-State Tollway (I-294) Contract Completion Date: 4/30/2016 Location: Milepost 12.3 Contract Award Amount: \$181.855 County: Cook Contract Authorized Amount*: \$215.372 **Prime Contractor:** Allied Landscaping Corporation **Board Approval Date:** 4/23/2015 Earned To Date: \$102,223 DBE Advertised Goal: N/A Percent Complete: 47.464% Subcontractor List^ Name: **Diversity Certifications: Diversity Program:** N/A

Construction Contract Tracker reports are updated monthly.

^{*}The Contract Authorized Amount reflects the Contract Award Amount approved by the Tollway Board and may also reflect change orders and/or extra work orders, also approved by the Board, that result in project cost adjustments in response to unforeseen conditions on the job site, expansion/reduction of scope of work, or project delivery acceleration.

[^]This list reflects the subcontractors to date; additional subcontractors may be added or deleted throughout the span of the contract.