

Tri-State Construction Projects**Contract Number:** I-07-5230RR**Project Description:** Compensatory Wetland Mitigation Plan for North Chicago Mitigation Site**Budget:** \$3,200,000**Updated:** 6/21/2016

Notice To Proceed:	1/27/2010	Project Phase:	Construction
Contract Start Date:	1/27/2010	Route:	Tri-State Tollway (I-94)
Contract Completion Date:	12/31/2015	Location:	Milepost 13.8
Contract Award Amount:	\$2,215,147	County:	Lake
Contract Authorized Amount*:	\$2,146,687	Prime Contractor:	Mc Ginty Bros, Inc.
Board Approval Date:	12/17/2009	Earned To Date:	\$1,927,467
DBE Advertised Goal:	22.00%	Percent Complete:	89.788%

Subcontractor List ^

Name:	Diversity Program:	Diversity Certifications:
Berger Excavating Contractors, Inc.	No	
Clearpath Construction, Inc.	Yes	D/WBE
Genesis Nursery, Inc.	Yes	DBE
Hey and Associates, Inc.	No	
Industrial Fence, Inc.	Yes	D/MBE, VOSB
Natural Creations Landscaping, Inc.	Yes	D/MBE

*The Contract Authorized Amount reflects the Contract Award Amount approved by the Tollway Board and may also reflect change orders and/or extra work orders, also approved by the Board, that result in project cost adjustments in response to unforeseen conditions on the job site, expansion/reduction of scope of work, or project delivery acceleration.

^This list reflects the subcontractors to date; additional subcontractors may be added or deleted throughout the span of the contract.

Construction Contract Tracker reports are updated monthly.