

System Wide Construction Projects

Contract Number:	RR-13-5685R		
Project Description:	Exit numbering and signage on the Tri-State Tollway		
Budget:	\$4,646,124	Updated: 4/28/2016	
Notice To Proceed:	10/3/2014	Project Phase:	Construction
Contract Start Date:	10/3/2014	Route:	Tri-State Tollway
Contract Completion Date:	5/23/2016	Location:	Milepost 0.0 to 30.0 on I-94 & Milepost 25.0 to 52.8
Contract Award Amount:	\$4,424,880	County:	Cook
Contract Authorized Amount*:	\$4,669,260	Prime Contractor:	Western Remac, Inc.
Board Approval Date:	7/24/2014	Earned To Date:	\$4,057,024
DBE Advertised Goal:	19.00%	Percent Complete:	86.888%

Subcontractor List^

Name:	Diversity Program:	Diversity Certifications:
Applied Geo-Science	No	
Centrex Electrical Supply Corporation	Yes	DBE
Chicago Structures LLC	Yes	DBE
D2k Traffic Equipment Design Llc	Yes	DBE
Geo Services, Inc	No	
Hecker and Company, Inc.	No	
Industrial Fence Inc	Yes	D/MBE, VOSB
Stalworth Underground	No	
Terrell Materials Corporation	Yes	D/MBE

*The Contract Authorized Amount reflects the Contract Award Amount approved by the Tollway Board and may also reflect change orders and/or extra work orders, also approved by the Board, that result in project cost adjustments in response to unforeseen conditions on the job site, expansion/reduction of scope of work, or project delivery acceleration.

^This list reflects the subcontractors to date; additional subcontractors may be added or deleted throughout the span of the contract.

Construction Contract Tracker reports are updated monthly.