

Tri-State Construction Projects

Contract Number:	RR-14-5691		
Project Description:	I-294 Ramp, Bridge, Noisewall, Retaining Wall & Guardrail Repairs		
Budget:	\$16,363,136	Updated: 1/25/2016	
Notice To Proceed:	5/13/2014	Project Phase:	Construction
Contract Start Date:	5/13/2014	Route:	Tri-State Tollway (I-294)
Contract Completion Date:	3/30/2015	Location:	Milepost 10.9 to 39.4
Contract Award Amount:	\$15,583,939	County:	Cook, DuPage
Contract Authorized Amount*:	\$14,705,543	Prime Contractor:	F.H. Paschen, S.N. Nielsen & Assoc., LLC
Board Approval Date:	3/27/2014	Earned To Date:	\$14,407,978
DBE Advertised Goal:	18.00%	Percent Complete:	97.977%

Subcontractor List^

Name:	Diversity Program:	Diversity Certifications:
American Concrete Restorations, Inc.	No	
Archon Construction Co Inc	No	
Carrera Concrete Construction, Inc.	No	
Chicago Cuts Concrete Cutting	No	
Clean Cut Tree Service, Inc.	No	
Collins & Hermann, Inc.	No	
Crown Painting, Inc.	Yes	D/WBE
H.R. Stewart, Inc.	No	
Insituform Technologies USA, LLC	No	
John Burns Construction Company	No	
K-Five Construction Corporation	No	
Kalgen Consultants, Inc.	Yes	D/MBE
Marking Specialists Corporation	Yes	D/MBE
Mc Ginty Bros, Inc.	No	
Mega Steel Corporation	No	
Metropolitan Steel, Inc.	No	
Penhall Company	No	
Pipe Rehab Solutions, Inc.	No	
Sheridan Plumbing & Sewer, Inc.	Yes	WBE
Sorrelli Trucking Inc.	No	
Urettek Usa, Inc.	No	
Work Zone Safety, Inc.	Yes	DBE

*The Contract Authorized Amount reflects the Contract Award Amount approved by the Tollway Board and may also reflect change orders and/or extra work orders, also approved by the Board, that result in project cost adjustments in response to unforeseen conditions on the job site, expansion/reduction of scope of work, or project delivery acceleration.

^This list reflects the subcontractors to date; additional subcontractors may be added or deleted throughout the span of the contract.

Construction Contract Tracker reports are updated monthly.