

## System Wide Construction Projects

<b>Contract Number:</b>	<b>RR-14-5692</b>
<b>Project Description:</b>	<b>I-94 - Grand Avenue Interchange Reconstruction &amp; Other Misc. Repairs</b>
<b>Budget:</b>	<b>\$25,697,621</b>
	<b>Updated: 1/25/2016</b>

<b>Notice To Proceed:</b>	6/11/2014	<b>Project Phase:</b>	Construction
<b>Contract Start Date:</b>	6/11/2014	<b>Route:</b>	Tri-State Tollway (I-94) & Veterans Memorial Tollway (I-355)
<b>Contract Completion Date:</b>	2/16/2016	<b>Location:</b>	Mileposts 27.0 & 4.5 (I-294/I-94) & Mileposts 49.0, 40.2 & 18.3 (I-355)
<b>Contract Award Amount:</b>	\$24,473,925	<b>County:</b>	Lake, Cook, DuPage
<b>Contract Authorized Amount*:</b>	\$27,078,444	<b>Prime Contractor:</b>	F.H. Paschen, S.N. Nielsen & Assoc., LLC
<b>Board Approval Date:</b>	4/24/2014	<b>Earned To Date:</b>	\$24,676,550
<b>DBE Advertised Goal:</b>	19.00%	<b>Percent Complete:</b>	91.13%

### Subcontractor List<sup>^</sup>

<b>Name:</b>	<b>Diversity Program:</b>	<b>Diversity Certifications:</b>
Aldridge Electric	No	
Antigo Construction, Inc.	No	
Brown R Cartage (dba Traffic Solutions)	Yes	D/MBE
Campanella & Sons, Inc.	No	
Carrera Concrete Construction, Inc.	No	
Chicago Cuts Concrete Cutting	No	
D2k Traffic Equipment Design Llc	No	
Dahme Mechanical Industries, Inc.	No	
Dayton Superior	No	
DND Electric, Inc	Yes	D/MBE
DSI Spaceframes	No	
Gateway Construction Company, Inc.	No	
Groundhog Utility Construction	No	
Industrial Fence Inc	Yes	D/MBE
Javelina Construction, Inc.	No	
Kalgen Consultants, Inc.	No	
Kapur & Associates, Inc.	No	
King Cut Concrete Cutters, Inc.	No	
Knickerbocker Roofing Co	No	
Kujo, Inc.	No	
Lake County Grading Company	No	
Mc Ginty Bros, Inc.	No	
Mt Carmel Stabilization Group, Inc.	No	
Omega Demolition Corporation	No	
Peter Baker & Sons Co., Inc	No	
Quality Saw & Seal	No	
Stalworth Underground	No	
Surface Preparation Technologies, Inc	No	
Tough Cut Concrete Services, Inc.	Yes	DBE
Traffic Control & Protection	No	
Viridian Enterprises, Inc.	Yes	D/MBE
Western Architectural Iron Co.	No	

\*The Contract Authorized Amount reflects the Contract Award Amount approved by the Tollway Board and may also reflect change orders and/or extra work orders, also approved by the Board, that result in project cost adjustments in response to unforeseen conditions on the job site, expansion/reduction of scope of work, or project delivery acceleration.

<sup>^</sup>This list reflects the subcontractors to date; additional subcontractors may be added or deleted throughout the span of the contract.

**Construction Contract Tracker reports are updated monthly.**