

Tri-State Construction Projects

| | | | |
|-------------------------------------|----------------------------------|--------------------------|---|
| Contract Number: | RR-14-5695 | | |
| Project Description: | I-94 Signage Improvements | | |
| Budget: | \$3,717,631 | Updated: | 1/25/2016 |
| Notice To Proceed: | 12/8/2014 | Project Phase: | Construction |
| Contract Start Date: | 12/8/2014 | Route: | Tri-State Tollway (I-294) |
| Contract Completion Date: | 1/22/2016 | Location: | Milepost 0.0 to 25.0 |
| Contract Award Amount: | \$3,540,601 | County: | Cook |
| Contract Authorized Amount*: | \$3,606,861 | Prime Contractor: | Aldridge Electric Inc, DBA GFS Construction LLC |
| Board Approval Date: | 8/28/2014 | Earned To Date: | \$2,592,701 |
| DBE Advertised Goal: | 19.00% | Percent Complete: | 71.882% |

Subcontractor List^

| Name: | Diversity Program: | Diversity Certifications: |
|---|---------------------------|----------------------------------|
| Arteaga Landscapes LLC | No | |
| Brown R Cartage (dba Traffic Solutions) | Yes | D/MBE |
| Chicago Structures LLC | Yes | DBE |
| DND Electric, Inc | Yes | D/MBE |
| Traffic Control & Protection | No | |

*The Contract Authorized Amount reflects the Contract Award Amount approved by the Tollway Board and may also reflect change orders and/or extra work orders, also approved by the Board, that result in project cost adjustments in response to unforeseen conditions on the job site, expansion/reduction of scope of work, or project delivery acceleration.

^This list reflects the subcontractors to date; additional subcontractors may be added or deleted throughout the span of the contract.

Construction Contract Tracker reports are updated monthly.