

Tri-State Construction Projects

Contract Number: RR-14-5702

Project Description: Drainage Structure Work - Illinois Route 394 to 159th Street

Budget: \$3,046,827

Updated: 1/25/2016

Notice To Proceed:	4/29/2015	Project Phase:	Construction
Contract Start Date:	4/29/2015	Route:	Tri-State Tollway (I-294)
Contract Completion Date:	10/22/2015	Location:	Milepost 0.0 to 6.4
Contract Award Amount:	\$2,901,740	County:	Cook
Contract Authorized Amount*:	\$2,945,980	Prime Contractor:	National Power Rodding Corporation
Board Approval Date:	3/26/2015	Earned To Date:	\$2,500,599
DBE Advertised Goal:	18.00%	Percent Complete:	84.882%

Subcontractor List^

Name:	Diversity Program:	Diversity Certifications:
American Landscape & Associates	No	
Brown R Cartage (dba Traffic Solutions)	Yes	D/MBE
Industrial Fence Inc	No	
J.A.C.K. Contractor Services, Inc.	Yes	D/WBE
Schatz Services, LLC	No	
Thornton Equip. Services	No	
Viking Brothers, Inc.	Yes	SDVOSB

*The Contract Authorized Amount reflects the Contract Award Amount approved by the Tollway Board and may also reflect change orders and/or extra work orders, also approved by the Board, that result in project cost adjustments in response to unforeseen conditions on the job site, expansion/reduction of scope of work, or project delivery acceleration.

^This list reflects the subcontractors to date; additional subcontractors may be added or deleted throughout the span of the contract.

Construction Contract Tracker reports are updated monthly.