

Tri-State Construction Projects**Contract Number: RR-15-5707****Project Description: I-294 Road and Bridge Repairs - I-55 to Lake Cook Road****Budget: \$8,585,640****Updated: 1/25/2016**

Notice To Proceed:	4/13/2015	Project Phase:	Construction
Contract Start Date:	4/13/2015	Route:	Tri-State Tollway (I-294)
Contract Completion Date:	11/18/2015	Location:	Milepost 23.0 to 52.8
Contract Award Amount:	\$8,176,800	County:	Cook
Contract Authorized Amount*:	\$8,773,930	Prime Contractor:	Lorig Construction Company
Board Approval Date:	2/26/2015	Earned To Date:	\$6,939,416
DBE Advertised Goal:	17.00%	Percent Complete:	79.091%

Subcontractor List^

Name:	Diversity Program:	Diversity Certifications:
AC Iron, LLC	Yes	D/MBE
Archon Construction Co Inc	Yes	WBE
Dynamicx Enterprises	Yes	D/MBE
Hecker and Company, Inc.	No	
Industrial Fence Inc	Yes	D/MBE
Injection & Waterproofing Systems, Inc. dba IWS, Inc.	No	
Kujo, Inc.	No	
Maintenance Coatings Co.	No	
Mc Ginty Bros, Inc.	No	
Quality Saw & Seal	No	
Work Zone Safety, Inc.	Yes	DBE

*The Contract Authorized Amount reflects the Contract Award Amount approved by the Tollway Board and may also reflect change orders and/or extra work orders, also approved by the Board, that result in project cost adjustments in response to unforeseen conditions on the job site, expansion/reduction of scope of work, or project delivery acceleration.

^This list reflects the subcontractors to date; additional subcontractors may be added or deleted throughout the span of the contract.

Construction Contract Tracker reports are updated monthly.