Contract Number: I-14-4206			
Project Description: I-90 Recor	struction and Wide	ning - Higgins Road to Roselle	Road
Budget: \$81,782,04			Updated: 1/25/2016
Notice To Proceed:		Project Phase:	
Contract Start Date:	3/2/2015		Jane Addams Memorial (I-90)
Contract Completion Date:	12/23/2015		Milepost 61.3 to 65.5
Contract Award Amount:		County:	
Contract Authorized Amount*:		Prime Contractor:	Plote Construction Inc. / Dunnet Ba
Board Approval Date:	12/18/2014	Earned To Date:	\$63,164,055
DBE Advertised Goal:	18.00%	Percent Complete:	76.481%
Subcontractor List^			
Name:		Diversity Program:	Diversity Certifications:
Abari Construction, Inc.		No	
Antigo Construction, Inc.		No	
Area Equipment, Inc.		No	
Atlantic Painting Co.		No	
ATM Aggregate Logistics		No	
Badger Daylighting Corp		No	
Blue Diamond Industries, LLC		Yes	DBE
Carlisle Utility Contractors		No	
CMC Steel Fabricators		No	
Contech Constrctn Prodts Inc		No	
County Materials Corporation		No	
Custom Rock Formliner		No	
Del Toro Landscaping, Inc.		Yes	D/MBE
Dunnet Bay Construction Co.		No	DANIBE
Dywidag Systems International		No	
3 0 3		No	
Ero-Tex, Ltd.		No	
Foundation Service Corp.			
Galarza Trucking		No	
Gateway Construction Company, Inc.		No	
Groff Testing Corporation		No	
Hampton, Lenzini & Renwick, Inc.		No	
Hanes Geo Components		No	
Hard Rock Concrete Cutters		No	
Hard Rock Sawing & Drilling Specialist		No	
Hennegan & Associates, Ltd.		No	
Henry Frerk Sons, Inc.		No	
Hilfiker Co.		No	
Homer Tree Service, Inc.		No	
I.R. Myers Company, Inc.		No	
John Burns Construction Company		No	
Kujo, Inc.		No	
L B Foster Company		No	
L J Keefe Company		No	
LaFarge Aggregates		No	
LiveWire Electrical Systems, Inc,		Yes	D/MBE
MIDCO Electric Supply, Inc.		Yes	D/WBE
Midland Standard Engineering & Testing, Inc.		No	
Montemayor Construction, Inc.		Yes	D/MBE
Mt Carmel Stabilization Group, Inc.		No	
Naylor Pipe Company		No	

No	
No	
	No N

<sup>\*</sup>The Contract Authorized Amount reflects the Contract Award Amount approved by the Tollway Board and may also reflect change orders and/or extra work orders, also approved by the Board, that result in project cost adjustments in response to unforeseen conditions on the job site, expansion/reduction of scope of work, or project delivery acceleration.

Construction Contract Tracker reports are updated monthly.

<sup>^</sup>This list reflects the subcontractors to date; additional subcontractors may be added or deleted throughout the span of the contract.