Jane Addams Construction Projects Contract Number: I-14-4210 Project Description: I-90 Widening and Reconstruction - Oakton Street to Wolf Road Budget: \$57,624,598 Updated: 1/25/2016 Notice To Proceed: 1/29/2015 Project Phase: Construction Contract Start Date: 1/29/2015 Route: Jane Addams Memorial (1-90) Contract Completion Date: 4/10/2016 Location: Milepost 72.7 to 75.3 Contract Award Amount: \$54,880,569 County: Cook Contract Authorized Amount*: \$58,081,035 Prime Contractor: Lorig Construction Company Board Approval Date: 11/20/2014 **Earned To Date:** \$45,779,116 **DBE Advertised Goal:** 18.00% Percent Complete: 78.819% Subcontractor List^ Name: **Diversity Program: Diversity Certifications:** A & A Cartage Inc. No A-K Underground, Inc. No AC Iron, LLC D/MBE Yes Aldridge Electric No Antigo Construction, Inc. No Atlantic Painting Co. Yes DBE Badger Daylighting Corp Nο Brown R Cartage (dba Traffic Solutions) No Chicago Cuts Concrete Cutting Nο Chicagoland Truckin Incorporated D/MBE Yes Contech Engineered Solutions No Yes D/MBE DND Electric, Inc Electrical Resource Management, Inc. No D/WBE Everlights Inc Yes Hennegan & Associates, Ltd. No Homer Tree Service, Inc. No Industrial Fence Inc Yes D/MBE JA Johnson Paving Company No **WBE** JNS, Inc. Yes Lindahl Brothers Inc. No Martinez Underground, Inc. D/MBE Yes Natural Creations Landscaping, Inc. Yes D/MBE Naylor Pipe Company No Ozinga Ready Mix Concrete, Inc. Nο Plote Construction, Inc. No Procision Boring, Inc. No Quality Saw & Seal No Rock Solid Stabilization & Reclamation, Inc. No S & J Construction Co., Inc. Yes D/WBE Sine Wall, LLC No Sunset Logistics, LLC No Traffic Control & Protection No Trafic Services, Inc. No Triad Metals International No

No

Utility Concrete Products, LLC

^{*}The Contract Authorized Amount reflects the Contract Award Amount approved by the Tollway Board and may also reflect change orders and/or extra work orders, also approved by the Board, that result in project cost adjustments in response to unforeseen conditions on the job site, expansion/reduction of scope of work, or project delivery acceleration.

[^]This list reflects the subcontractors to date; additional subcontractors may be added or deleted throughout the span of the contract.

oonsu	action contract macker	reports are apaated me	artiny.	
			_	
			Powered by	
	Monday, January 25, 2016		Catapult	