Jane Addams Construction Projects Contract Number: I-14-4211 Project Description: I-90 Widening and Reconstruction - Wolf Road to Mannheim Road Budget: \$49,092,069 Updated: 1/25/2016 Notice To Proceed: 1/29/2015 Project Phase: Construction Contract Start Date: 1/29/2015 Route: Jane Addams Memorial (I-90) **Contract Completion Date:** 9/8/2016 Location: Milepost 75.3 to 76.7 Contract Award Amount: \$46,754,352 County: Cook Contract Authorized Amount*: \$48,941,459 Prime Contractor: Lorig Construction Company **Board Approval Date:** 11/20/2014 Earned To Date: \$42,834,748 **DBE Advertised Goal:** 18.00% Percent Complete: 87.522% Subcontractor List^ Name: **Diversity Program: Diversity Certifications:** A & A Cartage Inc. No A-K Underground, Inc. No AC Iron, LLC D/MBE Yes Aldridge Electric No Antigo Construction, Inc. Nο Badger Daylighting Corp No Brown R Cartage (dba Traffic Solutions) No No Chicago Cuts Concrete Cutting Chicagoland Truckin Incorporated Nο Contech Engineered Solutions No Crown Painting, Inc. Yes D/WBE Danny's Construction Company Inc. No D/MBE DND Electric, Inc Yes Electrical Resource Management, Inc. Yes D/MBE **Everlights Inc** Yes D/WBE **Great Lakes Metals Corporation** Yes D/WBE **Groundhog Utility Construction** No Hennegan & Associates, Ltd. No Homer Tree Service, Inc. No Industrial Fence Inc D/MBE Yes JA Johnson Paving Company No JNS, Inc. Yes **WBE** Lindahl Brothers Inc. No D/MBE Martinez Underground, Inc. Yes Natural Creations Landscaping, Inc. No Plote Construction, Inc. No Procision Boring, Inc. No Quality Saw & Seal No Rock Solid Stabilization & Reclamation, Inc. No Sine Wall, LLC No Sunset Logistics, LLC No Traffic Control & Protection No Trafic Services, Inc. No Triad Metals International No

No

Utility Concrete Products, LLC

^{*}The Contract Authorized Amount reflects the Contract Award Amount approved by the Tollway Board and may also reflect change orders and/or extra work orders, also approved by the Board, that result in project cost adjustments in response to unforeseen conditions on the job site, expansion/reduction of scope of work, or project delivery acceleration.

[^]This list reflects the subcontractors to date; additional subcontractors may be added or deleted throughout the span of the contract.

oonsu	action contract macker	reports are apaated me	artiny.	
			_	
			Powered by	
	Monday, January 25, 2016		Catapult	