

Tri-State Construction Projects**Contract Number:** RR-14-4213**Project Description:** Alsip Maintenance Facility Building Demolition**Budget:** \$510,300**Updated:** 1/25/2016

Notice To Proceed:	6/9/2015	Project Phase:	Construction
Contract Start Date:	6/9/2015	Route:	Tri-State Tollway (I-294)
Contract Completion Date:	12/18/2015	Location:	Milepost 12.0
Contract Award Amount:	\$486,000	County:	Cook
Contract Authorized Amount*:	\$500,132	Prime Contractor:	Alpine Demolition Services, LLC
Board Approval Date:	2/26/2015	Earned To Date:	\$414,180
DBE Advertised Goal:	N/A	Percent Complete:	82.814%

Subcontractor List ^

Name:	Diversity Program:	Diversity Certifications:
Deigan & Associates, LLC	No	
Kalgen Consultants, Inc.	No	
Lakeshore Recycling Systems	No	
Rapid Recovery	No	
Valor Technologies, Inc.	No	
Wigboldy Excavating, Inc.	No	

*The Contract Authorized Amount reflects the Contract Award Amount approved by the Tollway Board and may also reflect change orders and/or extra work orders, also approved by the Board, that result in project cost adjustments in response to unforeseen conditions on the job site, expansion/reduction of scope of work, or project delivery acceleration.

^This list reflects the subcontractors to date; additional subcontractors may be added or deleted throughout the span of the contract.

Construction Contract Tracker reports are updated monthly.