## Jane Addams Construction Projects Contract Number: I-13-4137 Project Description: I-90 Westbound Widening and Reconstruction - Mill Road to the Kishwaukee River Budget: \$12,503,705 Updated: 1/25/2016 Notice To Proceed: 9/26/2013 Project Phase: Construction Contract Start Date: 9/26/2013 Route: Jane Addams Memorial (I-90) Contract Completion Date: 7/31/2015 Location: Milepost 17.8 to 18.4 Contract Award Amount: \$11,908,291 County: Winnebago William Charles Construction Prime Contractor: Contract Authorized Amount\*: \$11,574,644 Company, LLC **Board Approval Date:** 7/25/2013 Earned To Date: \$11,574,644 DBE Advertised Goal: 18,00% Percent Complete: 100.00% Subcontractor List^ Name: **Diversity Program: Diversity Certifications:** D/MBE Acura, Inc. Yes Aldridge Electric Inc, DBA GFS Construction LLC Nο American GeoEngineering, Inc. No Asphalt Stone Co. Nο C.E.S. Inc. No Civil Constructors, Inc. No Clean Cut Tree Service, Inc. No Cooling Land Concepts No Electrical Resource Management, Inc. Yes D/MBE Evergreen Supply Co. Yes D/WBE Halverson Construction Company No Industrial Fence Inc Yes D/MBE Javelina Construction, Inc. Nο Kelso-Burnett Co. No Lorig Construction Company No Maintenance Coatings Co. No Marking Specialists Corporation Yes D/MBE Martinez Underground, Inc. Yes D/MBE Rock Road Companies, Inc. Nο

No

Yes

No

No

DBE

Construction Contract Tracker reports are updated monthly.

Rock Solid Stabilization & Reclamation, Inc.

Stevenson Crane Service, Inc.

Traffic Control & Protection

Trafic Services, Inc.

<sup>\*</sup>The Contract Authorized Amount reflects the Contract Award Amount approved by the Tollway Board and may also reflect change orders and/or extra work orders, also approved by the Board, that result in project cost adjustments in response to unforeseen conditions on the job site, expansion/reduction of scope of work, or project delivery acceleration.

<sup>^</sup>This list reflects the subcontractors to date; additional subcontractors may be added or deleted throughout the span of the contract.