Jane Addams Construction Projects Contract Number: I-13-4168 Project Description: I-90 Bridge Reconstruction - Meacham Road Budget: \$24,097,497 Updated: 1/25/2016 Notice To Proceed: 4/10/2014 Project Phase: Construction Contract Start Date: 4/10/2014 Route: Jane Addams Memorial (I-90) **Contract Completion Date:** 8/7/2016 Location: Milepost 67.4 Contract Award Amount: \$22,949,997 County: Cook F.H. Paschen, S.N. Nielsen & Assoc., **Prime Contractor:** Contract Authorized Amount*: \$24,841,891 **Board Approval Date: 2/27/2014** Earned To Date: \$18,553,137 **DBE Advertised Goal:** 19.00% Percent Complete: 74.685% Subcontractor List^ Name: **Diversity Certifications: Diversity Program:** AC Iron, LLC D/MBE Yes Arrow Road Constrctn Co Nο D/MBF Brown R Cartage (dba Traffic Solutions) Yes Bull's-Eye Boring No Carrera Concrete Construction, Inc. DBE Yes Central Lawn Sprinklers No Clean Cut Tree Service, Inc. No Cobra Concrete Cutting Services Co. No Crown Painting, Inc. Yes D/WBE D/WBE Evergreen Supply Co. Yes Foundation Service Corp. No Gateway Construction Company, Inc. No John Burns Construction Company No Kalgen Consultants, Inc. Yes D/MBE Kapur & Associates, Inc. No Laredo Systems D/MBE Yes Metropolitan Steel, Inc. D/MBE Yes Midwest Fence Corp No Midwestern Electric Co., Inc. Yes D/MBE Omega Demolition Corporation No Quality Saw & Seal No Stalworth Underground No Traffic Control & Protection No Trafic Services, Inc. No Viridian Enterprises, Inc. Yes D/MBE

No

No

Construction Contract Tracker reports are updated monthly.

Visu-Sewer of Illinois, LLC

Western Remac, Inc.

^{*}The Contract Authorized Amount reflects the Contract Award Amount approved by the Tollway Board and may also reflect change orders and/or extra work orders, also approved by the Board, that result in project cost adjustments in response to unforeseen conditions on the job site, expansion/reduction of scope of work, or project delivery acceleration.

[^]This list reflects the subcontractors to date; additional subcontractors may be added or deleted throughout the span of the contract.