Jane Addams Constructio Contract Number: I	-			
		estions and Mide	ning. Decelle Decelle II Dt Fi	
•		iction and wide	ning - Roselle Road to IL Rt 5	
	74,659,966	/0.04 <i>E</i>		Updated: 1/25/2016
	Proceed: 3/2/		Project Phase:	
	tart Date: 3/2/			Jane Addams Memorial (I-90)
Contract Completion Date: 12/23/2015 Contract Award Amount: \$71,104,729				Milepost 65.5 to 68.2
Contract Award	d Amount: \$71	,104,729	County:	
Contract Authorized			Prime Contractor:	Plote Construction, Inc. / Dunnet Ba Construction Co., JV
	oval Date: 12/1		Earned To Date:	
DBE Advert	ised Goal: 18.0	00%	Percent Complete:	68.266%
Subcontractor List^				
Name:			Diversity Program:	Diversity Certifications:
A-K Underground, Inc.			No	
Abari Construction, Inc.			No	
Aldridge Electric			No	
American Concrete Restorations, Inc.			No	
Antigo Construction, Inc.			No	
Atlantic Painting Co.			No	
ATM Aggregate Logistics			No	
Badger Daylighting Corp			No	
CMC Rebar			No	
Custom Rock Formliner			No	
Del Toro Landscaping, Inc.			No	
Dunnet Bay Construction Co.			No	
Dywidag Systems International			No	
Ero-Tex, Ltd.			No	
Galarza Trucking			No	
Gateway Construction Company, Inc.			No	
Groff Testing Corporation			No	
Groundhog Utility Construction			No	
Hampton, Lenzini & Renwick, Inc.			No	
Hard Rock Concrete Cutters			No	
Hard Rock Sawing & Drilling Specialist			No	
Henry Frerk Sons, Inc.			No	
Homer Tree Service, Inc.			No	
Kalgen Consultants, Inc.			No	
Kujo, Inc.			No	
L J Keefe Company			No	
LaFarge Aggregates			No	
Midland Standard Engineering & Testing, Inc.			No	
Montemayor Construction, Inc.			Yes	D/MBE
Mt Carmel Stabilization Group, Inc.			No	
Neenah Foundry Co			No	
Northern Contracting Inc			No	
Plote Construction, Inc.			No	
Precision Cement Company, Inc.			No	
Quality Saw & Seal			No	
Rico Enterprises, Inc.			No	
Sine Wall, LLC			No	
Sonican Trucking, Inc.			No	
Sterling Lumber Co, Inc.			No	
Super Aggregates			No	

Terrell Materials Corporation	No	
Traffic Control & Protection	No	
Trafic Services, Inc.	No	
Utility Concrete Products, LLC	No	
VCNA Prairie, Inc. dba Prairie Material	No	
Vulcan Construction Materials, LP	No	
Welch Bros., Inc.	No	

^{*}The Contract Authorized Amount reflects the Contract Award Amount approved by the Tollway Board and may also reflect change orders and/or extra work orders, also approved by the Board, that result in project cost adjustments in response to unforeseen conditions on the job site, expansion/reduction of scope of work, or project delivery acceleration.

Construction Contract Tracker reports are updated monthly.

[^]This list reflects the subcontractors to date; additional subcontractors may be added or deleted throughout the span of the contract.