

Tri-State Construction Projects

Contract Number:	I-12-4087		
Project Description:	I-294/I-57 Interchange - Northbound Ramp Widening and Construction		
Budget:	\$22,024,673	Updated: 1/25/2016	
Notice To Proceed:	5/2/2013	Project Phase:	Construction
Contract Start Date:	5/2/2013	Route:	Tri-State Tollway (I-294)
Contract Completion Date:	9/25/2015	Location:	Milepost 7.7 to 9.1
Contract Award Amount:	\$20,975,879	County:	Cook
Contract Authorized Amount*:	\$22,269,947	Prime Contractor:	Lorig Construction Company
Board Approval Date:	3/28/2013	Earned To Date:	\$22,069,718
DBE Advertised Goal:	18.00%	Percent Complete:	99.101%

Subcontractor List ^

Name:	Diversity Program:	Diversity Certifications:
AC Iron, LLC	Yes	D/MBE
Area Equipment, Inc.	No	
BBD Trucking Company, Inc.	No	
Crown Painting, Inc.	No	
Divine Cement Inc.	Yes	DBE
GFS Fence Guardrail & Signage	No	
Gim Electric Company, Inc.	No	
Homer Tree Service, Inc.	No	
Industrial Steel Construction, Inc	No	
Iroquois Paving Corporation	No	
John Burns Construction Company	No	
King Cut Concrete Cutters, Inc.	No	
MSM Solutions, Inc.	No	
Natural Creations Landscaping, Inc.	Yes	D/MBE
Procision Boring, Inc.	No	
Quality Saw & Seal	No	
Ricci Welch, Inc.	No	
Trafic Services, Inc.	No	
Visu-Sewer of Illinois, LLC	No	
Wigboldy Excavating, Inc.	No	

*The Contract Authorized Amount reflects the Contract Award Amount approved by the Tollway Board and may also reflect change orders and/or extra work orders, also approved by the Board, that result in project cost adjustments in response to unforeseen conditions on the job site, expansion/reduction of scope of work, or project delivery acceleration.

^This list reflects the subcontractors to date; additional subcontractors may be added or deleted throughout the span of the contract.

Construction Contract Tracker reports are updated monthly.