

Tri-State Construction Projects

Contract Number:	RR-12-4090		
Project Description:	I-294 Ramp Reconstruction - I-55		
Budget:	\$10,192,839	Updated:	9/24/2015
Notice To Proceed:	5/17/2013	Project Phase:	Construction
Contract Start Date:	5/17/2013	Route:	Tri-State Tollway (I-294)
Contract Completion Date:	7/25/2014	Location:	Milepost 22.5 to 24.9
Contract Award Amount:	\$9,707,465	County:	Cook
Contract Authorized Amount*:	\$10,251,350	Prime Contractor:	R W Dunteman Company
Board Approval Date:	3/28/2013	Earned To Date:	\$10,251,350
DBE Advertised Goal:	18.00%	Percent Complete:	100.00%

Subcontractor List ^

Name:	Diversity Program:	Diversity Certifications:
A C Pavement Striping Company	No	
A-K Underground, Inc.	No	
AAA Silt Fencing	No	
Access Control Company, Inc.	Yes	DBE
C3 Corporation	No	D/WBE
Chicago Structures LLC	Yes	DBE
Del Toro Landscaping, Inc.	Yes	D/MBE
Evergreen Supply Co.	Yes	D/WBE
Fort Miller Co.	No	
GFS Construction LLC - a division of Aldridge Group	No	
Hard Rock Concrete Cutters	No	
Hawk Enterprises, Inc.	No	WBE
Herlihy Mid-Continent Company	No	
JG Demo, Incorporated	Yes	DBE
John Burns Construction Company	No	
Penhall Company	No	
Ray Edwards Contractors, Inc.	No	
Sonican Trucking, Inc.	No	D/MBE
Thornton Rave Construction, LLC	Yes	DBE
Trafic Services, Inc.	No	
Work Zone Safety, Inc.	Yes	DBE

*The Contract Authorized Amount reflects the Contract Award Amount approved by the Tollway Board and may also reflect change orders and/or extra work orders, also approved by the Board, that result in project cost adjustments in response to unforeseen conditions on the job site, expansion/reduction of scope of work, or project delivery acceleration.

^This list reflects the subcontractors to date; additional subcontractors may be added or deleted throughout the span of the contract.

Construction Contract Tracker reports are updated monthly.