

Tri-State Construction Projects

Contract Number:	RR-13-5690		
Project Description:	I-294 Bridge Repairs		
Budget:	\$3,797,302	Updated:	1/25/2016
Notice To Proceed:	5/19/2014	Project Phase:	Construction
Contract Start Date:	5/19/2014	Route:	Tri-State Tollway (I-294)
Contract Completion Date:	2/5/2015	Location:	Milepost 0.2 to 12.0
Contract Award Amount:	\$3,616,478	County:	Cook
Contract Authorized Amount*:	\$4,090,708	Prime Contractor:	Lorig Construction Company
Board Approval Date:	3/27/2014	Earned To Date:	\$3,695,062
DBE Advertised Goal:	17.00%	Percent Complete:	90.328%

Subcontractor List ^

Name:	Diversity Program:	Diversity Certifications:
AC Iron, LLC	No	
Crown Painting, Inc.	No	
Gallagher Asphalt Corp	No	
Hennegan & Associates, Ltd.	No	
Highway Safety Corp	Yes	D/MBE
Industrial Fence Inc	No	
Injection & Waterproofing Systems, Inc. dba IWS, Inc.	No	
Marking Specialists Corporation	Yes	D/MBE
Mc Ginty Bros, Inc.	No	
Quality Saw & Seal	No	
Trafic Services, Inc.	No	
Uretek Usa, Inc.	No	
Utility Concrete Products, LLC	No	

*The Contract Authorized Amount reflects the Contract Award Amount approved by the Tollway Board and may also reflect change orders and/or extra work orders, also approved by the Board, that result in project cost adjustments in response to unforeseen conditions on the job site, expansion/reduction of scope of work, or project delivery acceleration.

^This list reflects the subcontractors to date; additional subcontractors may be added or deleted throughout the span of the contract.

Construction Contract Tracker reports are updated monthly.