

Tri-State Construction Projects**Contract Number:** RR-15-5709**Project Description:** I-294 Drainage Improvements - 159th Street to 87th Street**Budget:** \$1,332,269**Updated:** 1/25/2016

Notice To Proceed:	7/30/2015	Project Phase:	Construction
Contract Start Date:	7/30/2015	Route:	Tri-State Tollway (I-294)
Contract Completion Date:	12/18/2015	Location:	Milepost 6.3 to 18.5
Contract Award Amount:	\$1,268,828	County:	Cook
Contract Authorized Amount*:	\$1,338,490	Prime Contractor:	National Power Rodding Corporation
Board Approval Date:	6/25/2015	Earned To Date:	\$890,673
DBE Advertised Goal:	18.00%	Percent Complete:	66.543%

Subcontractor List^

Name:	Diversity Program:	Diversity Certifications:
American Landscape & Associates	No	
Brown R Cartage (dba Traffic Solutions)	Yes	D/MBE
Hamilton Construction, Inc.	No	
Industrial Fence Inc	No	
J.A.C.K. Contractor Services, Inc.	Yes	D/WBE

*The Contract Authorized Amount reflects the Contract Award Amount approved by the Tollway Board and may also reflect change orders and/or extra work orders, also approved by the Board, that result in project cost adjustments in response to unforeseen conditions on the job site, expansion/reduction of scope of work, or project delivery acceleration.

^This list reflects the subcontractors to date; additional subcontractors may be added or deleted throughout the span of the contract.

Construction Contract Tracker reports are updated monthly.