

Tri-State Construction Projects

Contract Number: RR-15-9175
Project Description: Building Roof Repairs
Budget: \$1,816,593

Updated: 1/25/2016

Notice To Proceed:	5/27/2015	Project Phase:	Construction
Contract Start Date:	5/27/2015	Route:	Tri-State Tollway (I-94)
Contract Completion Date:	12/18/2015	Location:	Mileposts 41.6, 40.5, 40.3 & 2.5
Contract Award Amount:	\$1,739,243	County:	Cook
Contract Authorized Amount*:	\$1,880,901	Prime Contractor:	John Burns Construction Company
Board Approval Date:	3/26/2015	Earned To Date:	\$1,575,108
DBE Advertised Goal:	18.00%	Percent Complete:	83.742%

Subcontractor List ^

Name:	Diversity Program:	Diversity Certifications:
American Landscape & Associates	No	
Cobra Concrete Cutting Services Co.	No	
Daker Corporation	No	
Elite Fiber Optics LLC	No	
Geo Services, Inc	No	
Industrial Fence Inc	No	
LiveWire Electrical Systems, Inc,	Yes	D/MBE
Material Solutions Laboratory	No	
Peter Baker & Sons Co., Inc	No	
RoadSafe Traffic Systems, Inc.	No	
Stalworth Underground	No	
Western Remac, Inc.	No	

*The Contract Authorized Amount reflects the Contract Award Amount approved by the Tollway Board and may also reflect change orders and/or extra work orders, also approved by the Board, that result in project cost adjustments in response to unforeseen conditions on the job site, expansion/reduction of scope of work, or project delivery acceleration.

^This list reflects the subcontractors to date; additional subcontractors may be added or deleted throughout the span of the contract.

Construction Contract Tracker reports are updated monthly.