East-West Construction Projects

Contract Number: RR-13-5660R

Project Description: I-88 Roadway Resurfacing - U.S. Route 30 to U.S. Route 52

Budget: \$60,042,805 Updated: 1/25/2016

Notice To Proceed:	10/6/2015	Project Phase:	Construction
Contract Start Date:	10/6/2015	Route:	Ronald Reagan Memorial (I-88)
Contract Completion Date:	6/6/2017	Location:	Milepost 44.2 to 55.2
Contract Award Amount:	\$57,183,624	County:	Lee, Whiteside
Contract Authorized Amount*:	\$57,259,473	Prime Contractor:	Curran Contracting Company
Board Approval Date:	7/23/2015	Earned To Date:	\$2,854,662
DBF Advertised Goal:	15 00%	Percent Complete:	4 985%

Subcontractor List^

Name:	Diversity Program:	Diversity Certifications:
Abari Construction, Inc.	No	
Access Control Company, Inc.	Yes	DBE
Antigo Construction, Inc.	No	
Asphalt Stone Co.	No	
Beandanys Inc.	Yes	DBE
Brown R Cartage (dba Traffic Solutions)	Yes	D/MBE
Centrex Electrical Supply Corporation	Yes	DBE
Civil Constructors, Inc.	No	
Cooling Land Concepts	No	
Electrical Resource Management, Inc.	Yes	D/MBE
Galarza Trucking	Yes	DBE
H.R. Stewart, Inc.	No	
I & I Construction, Inc.	No	
Javelina Construction, Inc.	No	
Kujo, Inc.	No	
Maintenance Coatings Co.	Yes	WBE
McGinn & McGinn, Inc. DBA Engel Electric Co.	No	
Mt Carmel Stabilization Group, Inc.	No	
MTC Moreno's, Inc.	Yes	DBE
R A Seaton Contractor Services, LLC	Yes	DBE
Sonican Trucking, Inc.	Yes	D/MBE
Traffic Control & Protection	No	
Trafic Services, Inc.	No	
Viridian Enterprises, Inc.	Yes	D/MBE

^{*}The Contract Authorized Amount reflects the Contract Award Amount approved by the Tollway Board and may also reflect change orders and/or extra work orders, also approved by the Board, that result in project cost adjustments in response to unforeseen conditions on the job site, expansion/reduction of scope of work, or project delivery acceleration.

Construction Contract Tracker reports are updated monthly.

[^]This list reflects the subcontractors to date; additional subcontractors may be added or deleted throughout the span of the contract.