

Veterans Construction Projects

Contract Number: I-13-5663

Project Description: Roadway Widening - Southbound 75th Street to 71st Street

Budget: \$7,029,856

Updated: 3/23/2016

Notice To Proceed:	TBD	Project Phase:	Construction
Contract Start Date:	TBD	Route:	Veterans Memorial Tollway (I-355)
Contract Completion Date:	12/2/2016	Location:	Milepost 0.2 to 0.7
Contract Award Amount:	\$6,695,101	County:	Cook
Contract Authorized Amount*:	\$6,695,101	Prime Contractor:	Judlau Contracting, Inc.
Board Approval Date:	2/25/2016	Earned To Date:	\$0
DBE Advertised Goal:	19.00%	Percent Complete:	0.00%

Subcontractor List^

Name:	Diversity Program:	Diversity Certifications:
N/A		

*The Contract Authorized Amount reflects the Contract Award Amount approved by the Tollway Board and may also reflect change orders and/or extra work orders, also approved by the Board, that result in project cost adjustments in response to unforeseen conditions on the job site, expansion/reduction of scope of work, or project delivery acceleration.

^This list reflects the subcontractors to date; additional subcontractors may be added or deleted throughout the span of the contract.

Construction Contract Tracker reports are updated monthly.