

## Jane Addams Construction Projects

<b>Contract Number:</b>	<b>I-13-4144R</b>		
<b>Project Description:</b>	<b>I-90 Fox River Bridge</b>		
<b>Budget:</b>	<b>\$79,183,592</b>	<b>Updated:</b>	<b>1/25/2016</b>
<b>Notice To Proceed:</b>	5/30/2014	<b>Project Phase:</b>	Construction
<b>Contract Start Date:</b>	5/30/2014	<b>Route:</b>	Jane Addams Memorial (I-90)
<b>Contract Completion Date:</b>	5/25/2017	<b>Location:</b>	Milepost 55.7
<b>Contract Award Amount:</b>	\$75,412,945	<b>County:</b>	Kane
<b>Contract Authorized Amount*:</b>	\$76,022,361	<b>Prime Contractor:</b>	Kenny-Kraemer, Joint Venture
<b>Board Approval Date:</b>	4/24/2014	<b>Earned To Date:</b>	\$52,399,923
<b>DBE Advertised Goal:</b>	19.00%	<b>Percent Complete:</b>	68.927%

### Subcontractor List ^

<b>Name:</b>	<b>Diversity Program:</b>	<b>Diversity Certifications:</b>
Abari Construction, Inc.	Yes	DBE
AC Iron, LLC	Yes	D/MBE
Aldridge Electric	No	
American GeoEngineering, Inc.	Yes	D/MBE
Atlantic Painting Co.	Yes	DBE
Beverly Materials, LLC	No	
Big R Manufacturing, LLC	No	
Conduit Constructors	No	
Contech Engineered Solutions	No	
County Materials Corporation	No	
Del Toro Landscaping, Inc.	No	
Great Lakes Metals Corporation	No	
Henry Frerk Sons, Inc.	No	
Homer Tree Service, Inc.	No	
Hydro-Technologies, Inc.	No	
K & S Engineers, Inc.	Yes	DBE
Kujo, Inc.	No	
Laredo Systems	No	
Mid American Water, Inc.	No	
MixOnSite USA, Inc.	No	
Northern Contracting Inc	No	
P J R & Associates, Inc.	No	
Pipe & Piling Supplies USA, Ltd.	No	
Plote Construction, Inc.	No	
Quality Saw & Seal	No	
RoadSafe Traffic Systems, Inc.	No	
Sine Wall, LLC	No	
Stalworth Underground	No	
Surf Prep	No	
VCNA Prairie, Inc. dba Prairie Material	No	
Welch Bros., Inc.	No	

\*The Contract Authorized Amount reflects the Contract Award Amount approved by the Tollway Board and may also reflect change orders and/or extra work orders, also approved by the Board, that result in project cost adjustments in response to unforeseen conditions on the job site, expansion/reduction of scope of work, or project delivery acceleration.

^This list reflects the subcontractors to date; additional subcontractors may be added or deleted throughout the span of the contract.

**Construction Contract Tracker reports are updated monthly.**