

Jane Addams Construction Projects

Contract Number:	RR-14-4175R		
Project Description:	I-90 Roadway Repairs - Rockton Road to Cherry Valley		
Budget:	\$3,490,581	Updated:	11/19/2015
Notice To Proceed:	4/29/2015	Project Phase:	Construction
Contract Start Date:	4/29/2015	Route:	Jane Addams Memorial (I-90)
Contract Completion Date:	10/22/2015	Location:	Milepost 2.6 to 17.8
Contract Award Amount:	\$3,324,363	County:	Winnebago
Contract Authorized Amount*:	\$3,361,318	Prime Contractor:	William Charles Construction Company, LLC
Board Approval Date:	3/26/2015	Earned To Date:	\$2,697,662
DBE Advertised Goal:	12.00%	Percent Complete:	80.256%

Subcontractor List ^

Name:	Diversity Program:	Diversity Certifications:
American GeoEngineering, Inc.	No	
B-3 Trucking, Inc.	No	
C.E.S. Inc.	No	
Clean Cut Tree Service, Inc.	No	
Cooling Land Concepts	No	
Countryman, Inc.	No	
D2k Traffic Equipment Design Llc	Yes	DBE
Forest City Logistics LLC.	No	
Freehill Asphalt, Inc.	No	
Northern Contracting Inc	No	
Paden Transport, Inc.	No	
Sanco Traffic Control	Yes	DBE
Sjostrom & Sons, Inc	No	
Traffic Services, Inc.	No	
Western Remac, Inc.	No	

*The Contract Authorized Amount reflects the Contract Award Amount approved by the Tollway Board and may also reflect change orders and/or extra work orders, also approved by the Board, that result in project cost adjustments in response to unforeseen conditions on the job site, expansion/reduction of scope of work, or project delivery acceleration.

^This list reflects the subcontractors to date; additional subcontractors may be added or deleted throughout the span of the contract.

Construction Contract Tracker reports are updated monthly.