

Jane Addams Construction Projects

| | | | |
|-------------------------------------|---|--------------------------|---|
| Contract Number: | I-14-4185 | | |
| Project Description: | I-90 Genoa Road Interchange Improvements | | |
| Budget: | \$11,255,904 | Updated: | 1/25/2016 |
| Notice To Proceed: | 8/6/2014 | Project Phase: | Construction |
| Contract Start Date: | 8/6/2014 | Route: | Jane Addams Memorial (I-90) |
| Contract Completion Date: | 2/1/2016 | Location: | Milepost 25.3 |
| Contract Award Amount: | \$10,719,908 | County: | Boone |
| Contract Authorized Amount*: | \$10,745,016 | Prime Contractor: | William Charles Construction Company, LLC |
| Board Approval Date: | 6/26/2014 | Earned To Date: | \$8,777,051 |
| DBE Advertised Goal: | 18.00% | Percent Complete: | 81.685% |

Subcontractor List^

| Name: | Diversity Program: | Diversity Certifications: |
|--|---------------------------|----------------------------------|
| American GeoEngineering, Inc. | No | |
| Antigo Construction, Inc. | No | |
| B-3 Trucking, Inc. | Yes | DBE |
| Beandany's Inc. | Yes | DBE |
| C.E.S. Inc. | No | |
| Chicago Structures LLC | Yes | DBE |
| Clean Cut Tree Service, Inc. | No | |
| Dreamscapes by Dennis | No | |
| Ellen Catherine Cartage, Inc. | Yes | DBE |
| Hard Rock Sawing & Drilling Specialist | No | |
| Industrial Fence Inc | Yes | D/MBE |
| Kujo, Inc. | No | |
| Lorig Construction Company | No | |
| M & M Concrete | No | |
| Marking Specialists Corporation | Yes | D/MBE |
| MIDCO Electric Supply, Inc. | Yes | D/WBE |
| MTC Moreno's, Inc. | No | |
| Northern Contracting Inc | No | |
| Norwest Construction | No | |
| Paden Transport, Inc. | Yes | D/MBE |
| Plote Construction, Inc. | No | |
| Pro Com Systems, a Division of Ballard Companies, Inc. | No | |
| Quality Saw & Seal | No | |
| R A Seaton Contractor Services, LLC | No | |
| Road Fabrics | No | |
| Rockford Concrete Paving Construction Co. | No | |
| Smith Maintenance Company | Yes | D/MBE |
| Sonican Trucking, Inc. | No | |
| Tamayo Cartage, Inc. | Yes | DBE |
| Traffic Control & Protection | No | |
| Trafic Services, Inc. | No | |

*The Contract Authorized Amount reflects the Contract Award Amount approved by the Tollway Board and may also reflect change orders and/or extra work orders, also approved by the Board, that result in project cost adjustments in response to unforeseen conditions on the job site, expansion/reduction of scope of work, or project delivery acceleration.

^This list reflects the subcontractors to date; additional subcontractors may be added or deleted throughout the span of the contract.

Construction Contract Tracker reports are updated monthly.