

Jane Addams Construction Projects		
Contract Number:	I-14-4204	
Project Description:	I-90 Reconstruction and Widening - IL Rt 31 to Fox River	
Budget:	\$32,399,487	Updated: 1/25/2016
Notice To Proceed:	3/2/2015	Project Phase: Construction
Contract Start Date:	3/2/2015	Route: Jane Addams Memorial (I-90)
Contract Completion Date:	2/1/2016	Location: Milepost 54.4 to 55.4
Contract Award Amount:	\$30,856,654	County: Kane
Contract Authorized Amount*:	\$31,155,816	Prime Contractor: F.H. Paschen, S.N. Nielsen & Assoc., LLC
Board Approval Date:	1/29/2015	Earned To Date: \$26,373,160
DBE Advertised Goal:	19.00%	Percent Complete: 84.649%
Subcontractor List ^		
Name:	Diversity Program:	Diversity Certifications:
A C Pavement Striping Company	No	
A. W. Oakes & Son	No	
Aldridge Electric	No	
ALF Cartage, Inc.	Yes	DBE
American Vactor Services	No	
Antigo Construction, Inc.	No	
Area Equipment, Inc.	No	
Arrow Road Constrctn Co	No	
Blue Diamond Industries, LLC	Yes	DBE
Brown R Cartage (dba Traffic Solutions)	Yes	D/MBE
Cabo Construction Corporation	Yes	D/MBE
Central Boring, Inc.	No	
Chicago Cuts Concrete Cutting	No	
Cobra Concrete Cutting Services Co.	No	
County Materials Corporation	No	
Crown Painting, Inc.	Yes	D/WBE
Del Toro Landscaping, Inc.	Yes	D/MBE
DND Electric, Inc	Yes	D/MBE
Everlights Inc	Yes	D/WBE
Gateway Construction Company, Inc.	No	
Great Lakes Metals Corporation	Yes	D/WBE
Groundhog Utility Construction	No	
H.R. Stewart, Inc.	No	
Homer Tree Service, Inc.	No	
Imperial Crane	No	
Industrial Fence Inc	Yes	D/MBE
Kalgen Consultants, Inc.	Yes	D/MBE
Kapur & Associates, Inc.	No	
Lake County Grading Company	No	
LiveWire Electrical Systems, Inc,	Yes	D/MBE
Omega Demolition Corporation	No	
Ozinga Ready Mix Concrete, Inc.	No	
Payne & Dolan, Inc.	No	
Quality Saw & Seal	No	
Ray Edwards Contractors, Inc.	No	
Rock Solid Stabilization & Reclamation, Inc.	No	
Roughneck Concrete Drill Saw Inc	No	
Sine Wall, LLC	No	
Stalworth Underground	No	
Traffic Services, Inc.	No	

*The Contract Authorized Amount reflects the Contract Award Amount approved by the Tollway Board and may also reflect change orders and/or extra work orders, also approved by the Board, that result in project cost adjustments in response to unforeseen conditions on the job site, expansion/reduction of scope of work, or project delivery acceleration.

^This list reflects the subcontractors to date; additional subcontractors may be added or deleted throughout the span of the contract.

Construction Contract Tracker reports are updated monthly.