

Jane Addams Construction Projects

Contract Number:	I-14-4209
Project Description:	I-90 Reconstruction and Widening - Arlington Heights Road to Oakton Street
Budget:	\$65,380,778
	Updated: 1/25/2016

Notice To Proceed:	3/2/2015	Project Phase:	Construction
Contract Start Date:	3/2/2015	Route:	Jane Addams Memorial (I-90)
Contract Completion Date:	12/23/2015	Location:	Milepost 70.7 to 73.3
Contract Award Amount:	\$62,267,408	County:	Cook
Contract Authorized Amount*:	\$65,199,943	Prime Contractor:	Walsh Construction Company II LLC / K Five Construction Co. J.V.
Board Approval Date:	12/18/2014	Earned To Date:	\$39,066,762
DBE Advertised Goal:	18.00%	Percent Complete:	59.918%

Subcontractor List ^

Name:	Diversity Program:	Diversity Certifications:
A. W. Oakes & Son	No	
AC Iron, LLC	No	
Allstate Concrete Cutting Inc.	No	
Antigo Construction, Inc.	No	
Arteaga Landscapes LLC	Yes	DBE
Badger Daylighting Corp	No	
Bil-Mac Express	No	
Bluff City Materials, Inc.	No	
Brown R Cartage (dba Traffic Solutions)	No	
Brown R Cartage (dba Traffic Solutions)	Yes	D/MBE
Carlisle Utility Contractors	No	
CMC Rebar	No	
Contech Engineered Solutions	No	
County Materials Corporation	No	
Crown Painting, Inc.	Yes	D/WBE
Delong's Inc.	No	
Divine Cement Inc.	Yes	DBE
DOT Diamond Core Drilling, Inc.	No	
Gatwood Crane Service, Inc.	No	
Hard Rock Concrete Cutters	No	
Hecker and Company, Inc.	No	
Hennegan & Associates, Ltd.	No	
Imperial Crane	No	
Industrial Fence Inc	Yes	D/MBE
Injection & Waterproofing Systems, Inc. dba IWS, Inc.	No	
J.A.C.K. Contractor Services, Inc.	No	
K-Five Construction Corporation	No	
LaFarge Aggregates	No	
Lakeshore Recycling Systems	No	
Lucky's Energy Service	No	
Luise, Inc.	Yes	D/WBE
MAT Construction Company, Inc.	No	
Material Service Corp	No	
Mc Ginty Bros, Inc.	No	
Meyer Pumping	No	
Midwest Rem Enterprises, Inc.	Yes	D/MBE
Mt Carmel Stabilization Group, Inc.	No	
Naylor Pipe Company	No	
Original Concrete Pumping Service	No	
Ozinga Ready Mix Concrete, Inc.	No	

Quality Saw & Seal	No	
Ray Edwards Contractors, Inc.	No	
Ricci Welch, Inc.	No	
Rotec Industries, Inc.	No	
Royal Crane Services, Inc.	No	
S & J Construction Co., Inc.	Yes	D/WBE
Sine Wall, LLC	No	
Skyline Steel	No	
Structural Rubber Products	No	
Sunset Logistics, LLC	No	
Terra Engineering and Construction Corp.	No	
Terrell Materials Corporation	Yes	D/MBE
Thornton Equip. Services	No	
Tobi Engineering, Inc.	No	
Traffic Control & Protection	No	
Trafic Services, Inc.	No	
Utility Concrete Products, LLC	No	
Vibra-Tech Engineers, Inc.	No	
Visu-Sewer of Illinois, LLC	No	
VMR Contracting Inc.	Yes	
Vulcan Construction Materials, LP	No	
Walsh Construction Company II LLC	No	

*The Contract Authorized Amount reflects the Contract Award Amount approved by the Tollway Board and may also reflect change orders and/or extra work orders, also approved by the Board, that result in project cost adjustments in response to unforeseen conditions on the job site, expansion/reduction of scope of work, or project delivery acceleration.

^This list reflects the subcontractors to date; additional subcontractors may be added or deleted throughout the span of the contract.

Construction Contract Tracker reports are updated monthly.