

Jane Addams Construction Projects		
<b>Contract Number:</b>	<b>I-14-4212</b>	
<b>Project Description:</b>	<b>I-90 Widening and Reconstruction - Mannheim Road to Kennedy Expressway</b>	
<b>Budget:</b>	<b>\$63,295,718</b>	<b>Updated: 1/25/2016</b>
<b>Notice To Proceed:</b>	3/2/2015	<b>Project Phase:</b> Construction
<b>Contract Start Date:</b>	3/2/2015	<b>Route:</b> Jane Addams Memorial (I-90)
<b>Contract Completion Date:</b>	11/23/2016	<b>Location:</b> Milepost 76.6 to 78.9
<b>Contract Award Amount:</b>	\$60,281,636	<b>County:</b> Cook
<b>Contract Authorized Amount*:</b>	\$60,953,401	<b>Prime Contractor:</b> F.H. Paschen, S.N. Nielsen & Assoc., LLC
<b>Board Approval Date:</b>	1/29/2015	<b>Earned To Date:</b> \$35,061,900
<b>DBE Advertised Goal:</b>	19.00%	<b>Percent Complete:</b> 57.522%
Subcontractor List ^		
<b>Name:</b>	<b>Diversity Program:</b>	<b>Diversity Certifications:</b>
A & A Cartage Inc.	No	
Alpine Demolition Services, LLC	Yes	D/WBE
Antigo Construction, Inc.	No	
Arrow Road Constrctn Co	No	
Badger Daylighting Corp	No	
Blue Diamond Industries, LLC	Yes	DBE
Brown R Cartage (dba Traffic Solutions)	Yes	D/MBE
Chicago Cuts Concrete Cutting	No	
Clausen Structures, Inc.	No	
Clean Cut Tree Service, Inc.	No	
Cobra Concrete Cutting Services Co.	No	
Crown Painting, Inc.	Yes	D/WBE
Everlights Inc	Yes	D/WBE
Express Electric Supply, LLC	Yes	D/MBE
Gateway Construction Company, Inc.	No	
Glenbrook Excavating/Concrete	No	
Great Lakes Metals Corporation	Yes	D/WBE
Industrial Fence Inc	Yes	D/MBE
John Burns Construction Company	No	
Kalgen Consultants, Inc.	Yes	D/MBE
Kapur & Associates, Inc.	No	
Lake County Grading Company	No	
LiveWire Electrical Systems, Inc,	Yes	D/MBE
Martinez Underground, Inc.	Yes	D/MBE
Mt Carmel Stabilization Group, Inc.	No	
Natural Creations Landscaping, Inc.	Yes	D/MBE
Ozinga Ready Mix Concrete, Inc.	No	
Procision Boring, Inc.	No	
Quality Saw & Seal	No	
RoadSafe Traffic Systems, Inc.	No	
Roughneck Concrete Drill Saw Inc	No	
S & J Construction Co., Inc.	Yes	D/WBE
Sonican Trucking, Inc.	No	
Stalworth Underground	No	
Traffic Control & Protection	No	
Traffic Services, Inc.	No	

\*The Contract Authorized Amount reflects the Contract Award Amount approved by the Tollway Board and may also reflect change orders and/or extra work orders, also approved by the Board, that result in project cost adjustments in response to unforeseen conditions on the job site, expansion/reduction of scope of work, or project delivery acceleration.

^This list reflects the subcontractors to date; additional subcontractors may be added or deleted throughout the span of the contract.

***Construction Contract Tracker reports are updated monthly.***