

## Jane Addams Construction Projects

<b>Contract Number:</b>	<b>I-14-4218</b>		
<b>Project Description:</b>	<b>I-90 Irene Road Ramp Construction</b>		
<b>Budget:</b>	<b>\$7,297,500</b>	<b>Updated:</b>	<b>12/17/2015</b>
<b>Notice To Proceed:</b>	6/8/2015	<b>Project Phase:</b>	Construction
<b>Contract Start Date:</b>	6/8/2015	<b>Route:</b>	Jane Addams Memorial (I-90)
<b>Contract Completion Date:</b>	12/29/2015	<b>Location:</b>	Milepost 20.3 to 20.8
<b>Contract Award Amount:</b>	\$6,950,000	<b>County:</b>	Boone
<b>Contract Authorized Amount*:</b>	\$7,098,217	<b>Prime Contractor:</b>	William Charles Construction Company, LLC
<b>Board Approval Date:</b>	3/26/2015	<b>Earned To Date:</b>	\$6,516,437
<b>DBE Advertised Goal:</b>	18.00%	<b>Percent Complete:</b>	91.804%

### Subcontractor List^

<b>Name:</b>	<b>Diversity Program:</b>	<b>Diversity Certifications:</b>
A C Pavement Striping Company	No	
Abari Construction, Inc.	Yes	DBE
American GeoEngineering, Inc.	No	
Arteaga Landscapes LLC	Yes	DBE
Blue Diamond Industries, LLC	Yes	DBE
C.E.S. Inc.	No	
Chicago Structures LLC	Yes	DBE
Clean Cut Tree Service, Inc.	No	
Forest City Logistics LLC.	No	
Industrial Fence Inc	Yes	D/MBE
Kujo, Inc.	No	
M & M Concrete	No	
Norwest Construction	No	
Payne & Dolan, Inc.	No	
Pro Com Systems, a Division of Ballard Companies, Inc.	No	
Ray Edwards Contractors, Inc.	No	
Road Fabrics	No	
Traffic Services, Inc.	No	

\*The Contract Authorized Amount reflects the Contract Award Amount approved by the Tollway Board and may also reflect change orders and/or extra work orders, also approved by the Board, that result in project cost adjustments in response to unforeseen conditions on the job site, expansion/reduction of scope of work, or project delivery acceleration.

^This list reflects the subcontractors to date; additional subcontractors may be added or deleted throughout the span of the contract.

**Construction Contract Tracker reports are updated monthly.**