## Jane Addams Construction Projects Contract Number: I-14-4220 Project Description: I-90 Barrington Road Interchange Improvements Budget: \$36,093,612 Updated: 1/25/2016 Notice To Proceed: 4/10/2015 Project Phase: Construction Contract Start Date: 4/10/2015 Route: Jane Addams Memorial (I-90) Contract Completion Date: 11/30/2016 Location: Milepost 61.7 to 62.6 Contract Award Amount: \$34,374,868 County: Cook Contract Authorized Amount\*: \$34,658,121 Prime Contractor: Plote Construction, Inc. **Board Approval Date: 2/26/2015** Earned To Date: \$6.895.550 **DBE Advertised Goal:** 18.00% Percent Complete: 19.896% Subcontractor List^ Name: **Diversity Program: Diversity Certifications:** Aldridge Electric No Archon Construction Co Inc Yes **WBE** Badger Daylighting Corp Nο Bedrock Stabilization Inc. No Bracing Systems Inc. No DND Electric, Inc Yes D/MBE Dunnet Bay Construction Co. No **Everlights Inc** Yes D/WBE Foundation Service Corp. Nο Galarza Trucking No Gateway Construction Company, Inc. Nο Glenbrook Excavating/Concrete No Hampton, Lenzini & Renwick, Inc. No Homer Tree Service, Inc. No Industrial Fence Inc Yes D/MBE Injection & Waterproofing Systems, Inc. dba IWS, Inc. No Jalpa Construction Corporation D/MBE Yes Maintenance Coatings Co. **WBE** Yes Marciano Underground LLC No National Power Rodding Corporation No Natural Creations Landscaping, Inc. Yes D/MBE Prairie Material Sales, Inc. Nο Quality Saw & Seal Nο Rico Enterprises, Inc. Nο Sanders Precast Concrete Systems No Schrack Environmental Consultants, Inc. No Sine Wall, LLC No Sonican Trucking, Inc. No Sunset Logistics, LLC No Traffic Control & Protection Nο Trafic Services, Inc. No

Construction Contract Tracker reports are updated monthly.

<sup>\*</sup>The Contract Authorized Amount reflects the Contract Award Amount approved by the Tollway Board and may also reflect change orders and/or extra work orders, also approved by the Board, that result in project cost adjustments in response to unforeseen conditions on the job site, expansion/reduction of scope of work, or project delivery acceleration.

<sup>^</sup>This list reflects the subcontractors to date; additional subcontractors may be added or deleted throughout the span of the contract.