

Tri-State Construction Projects

Contract Number: RR-14-5706

Project Description: I-94 Bridge Repairs - Washington Street to Bradley Road

Budget: \$548,362

Updated: 1/25/2016

Notice To Proceed:	7/8/2015	Project Phase:	Construction
Contract Start Date:	7/8/2015	Route:	Tri-State Tollway (I-94)
Contract Completion Date:	11/15/2015	Location:	Milepost 9.7 to 17.2
Contract Award Amount:	\$522,250	County:	Lake
Contract Authorized Amount*:	\$571,250	Prime Contractor:	Industria, Inc.
Board Approval Date:	4/23/2015	Earned To Date:	\$434,055
DBE Advertised Goal:	17.00%	Percent Complete:	75.984%

Subcontractor List^

Name:	Diversity Program:	Diversity Certifications:
Work Zone Safety, Inc.	No	

*The Contract Authorized Amount reflects the Contract Award Amount approved by the Tollway Board and may also reflect change orders and/or extra work orders, also approved by the Board, that result in project cost adjustments in response to unforeseen conditions on the job site, expansion/reduction of scope of work, or project delivery acceleration.

^This list reflects the subcontractors to date; additional subcontractors may be added or deleted throughout the span of the contract.

Construction Contract Tracker reports are updated monthly.