

East-West Construction Projects

Contract Number:	I-15-4248		
Project Description:	I-88 Farnsworth Avenue Bridge and Interchange Reconstruction		
Budget:	\$19,130,904	Updated: 3/23/2016	
Notice To Proceed:	TBD	Project Phase:	Construction
Contract Start Date:	TBD	Route:	Ronald Reagan Memorial (I-88)
Contract Completion Date:	11/15/2017	Location:	Milepost 114.35 to 122.10
Contract Award Amount:	\$14,600,528	County:	Kane
Contract Authorized Amount*:	\$14,600,528	Prime Contractor:	Lorig Construction Company
Board Approval Date:	3/23/2016	Earned To Date:	\$0
DBE Advertised Goal:	19.00%	Percent Complete:	0.00%

Subcontractor List^

Name:	Diversity Program:	Diversity Certifications:
N/A		

*The Contract Authorized Amount reflects the Contract Award Amount approved by the Tollway Board and may also reflect change orders and/or extra work orders, also approved by the Board, that result in project cost adjustments in response to unforeseen conditions on the job site, expansion/reduction of scope of work, or project delivery acceleration.

^This list reflects the subcontractors to date; additional subcontractors may be added or deleted throughout the span of the contract.

Construction Contract Tracker reports are updated monthly.