

East-West Construction Projects**Contract Number:** RR-15-5710**Project Description:** I-88 Roadway Lighting Upgrades -IL Rt 56 to York Road**Budget:** \$1,426,110**Updated:** 1/25/2016

| | | | |
|-------------------------------------|-------------|--------------------------|-------------------------------|
| Notice To Proceed: | 8/24/2015 | Project Phase: | Construction |
| Contract Start Date: | 8/24/2015 | Route: | Ronald Reagan Memorial (I-88) |
| Contract Completion Date: | 6/1/2016 | Location: | Milepost 113.8 to 139.1 |
| Contract Award Amount: | \$1,358,200 | County: | Kane, DuPage |
| Contract Authorized Amount*: | \$1,358,200 | Prime Contractor: | Meade, Inc |
| Board Approval Date: | 6/25/2015 | Earned To Date: | \$0 |
| DBE Advertised Goal: | 19.00% | Percent Complete: | 0.00% |

Subcontractor List^

| Name: | Diversity Program: | Diversity Certifications: |
|--------------------------------|---------------------------|----------------------------------|
| RoadSafe Traffic Systems, Inc. | No | |
| Stalworth Underground | No | |
| Taylor Electric Company | Yes | D/MBE |
| Western Remac, Inc. | No | |

*The Contract Authorized Amount reflects the Contract Award Amount approved by the Tollway Board and may also reflect change orders and/or extra work orders, also approved by the Board, that result in project cost adjustments in response to unforeseen conditions on the job site, expansion/reduction of scope of work, or project delivery acceleration.

^This list reflects the subcontractors to date; additional subcontractors may be added or deleted throughout the span of the contract.

Construction Contract Tracker reports are updated monthly.