

East-West Construction Projects

Contract Number:	RR-15-5712		
Project Description:	I-88 Bridge Rehabilitation - US Rt 30 to US Rt 52		
Budget:	\$14,474,003	Updated:	1/25/2016
Notice To Proceed:	TBD	Project Phase:	Construction
Contract Start Date:	TBD	Route:	Ronald Reagan Memorial (I-88)
Contract Completion Date:	10/31/2016	Location:	Milepost 44.2 to 55.2
Contract Award Amount:	\$12,848,537	County:	Lee, Whiteside
Contract Authorized Amount*:	\$12,848,537	Prime Contractor:	Civil Constructors, Inc.
Board Approval Date:	1/25/2016	Earned To Date:	\$0
DBE Advertised Goal:	15.00%	Percent Complete:	0.00%

Subcontractor List^

Name:	Diversity Program:	Diversity Certifications:
N/A		

*The Contract Authorized Amount reflects the Contract Award Amount approved by the Tollway Board and may also reflect change orders and/or extra work orders, also approved by the Board, that result in project cost adjustments in response to unforeseen conditions on the job site, expansion/reduction of scope of work, or project delivery acceleration.

^This list reflects the subcontractors to date; additional subcontractors may be added or deleted throughout the span of the contract.

Construction Contract Tracker reports are updated monthly.