

Jane Addams Construction Projects

Contract Number:	I-14-4179		
Project Description:	I-90 Bridge Reconstruction - Tyrell Road		
Budget:	\$4,972,548	Updated: 1/25/2016	
Notice To Proceed:	7/2/2014	Project Phase:	Construction
Contract Start Date:	7/2/2014	Route:	Jane Addams Memorial (I-90)
Contract Completion Date:	7/31/2015	Location:	Milepost 50.7
Contract Award Amount:	\$4,735,760	County:	Kane
Contract Authorized Amount*:	\$4,720,454	Prime Contractor:	Dunnet Bay Construction Co.
Board Approval Date:	5/22/2014	Earned To Date:	\$4,463,429
DBE Advertised Goal:	18.00%	Percent Complete:	94.555%

Subcontractor List ^

Name:	Diversity Program:	Diversity Certifications:
A-K Underground, Inc.	No	
Ambar, Inc.	Yes	D/WBE
Area Equipment, Inc.	No	
Badger Daylighting Corp	No	
Brown R Cartage (dba Traffic Solutions)	Yes	D/MBE
DND Electric, Inc	Yes	D/MBE
Ero-Tex, Ltd.	No	
Maintenance Coatings Co.	No	
Martinez Underground, Inc.	Yes	D/MBE
Material Solutions Laboratory	No	
Mc Ginty Bros, Inc.	No	
Northern Contracting Inc	No	
Paul Herrera Construction Company Ltd.	Yes	D/MBE
Plote Construction, Inc.	No	
Prairie Material Sales, Inc.	No	
Quality Saw & Seal	No	
Royal Crane Services, Inc.	Yes	D/MBE
Traffic Control & Protection	No	
Triad Metals International	No	

*The Contract Authorized Amount reflects the Contract Award Amount approved by the Tollway Board and may also reflect change orders and/or extra work orders, also approved by the Board, that result in project cost adjustments in response to unforeseen conditions on the job site, expansion/reduction of scope of work, or project delivery acceleration.

^This list reflects the subcontractors to date; additional subcontractors may be added or deleted throughout the span of the contract.

Construction Contract Tracker reports are updated monthly.