

## Jane Addams Construction Projects

<b>Contract Number:</b>	<b>I-14-4180</b>		
<b>Project Description:</b>	<b>I-90 Watermain relocation Barrington Road to Elmhurst Road</b>		
<b>Budget:</b>	<b>\$57,590,400</b>	<b>Updated:</b>	<b>1/25/2016</b>
<b>Notice To Proceed:</b>	9/17/2014	<b>Project Phase:</b>	Construction
<b>Contract Start Date:</b>	9/17/2014	<b>Route:</b>	Jane Addams Memorial (I-90)
<b>Contract Completion Date:</b>	12/31/2015	<b>Location:</b>	Milepost 62.1 to 73.5
<b>Contract Award Amount:</b>	\$54,848,000	<b>County:</b>	Cook
<b>Contract Authorized Amount*:</b>	\$53,614,443	<b>Prime Contractor:</b>	Benchmark Construction Co., Inc.
<b>Board Approval Date:</b>	8/28/2014	<b>Earned To Date:</b>	\$49,034,868
<b>DBE Advertised Goal:</b>	10.00%	<b>Percent Complete:</b>	91.458%

### Subcontractor List ^

<b>Name:</b>	<b>Diversity Program:</b>	<b>Diversity Certifications:</b>
AAA Silt Fencing	No	
Acura, Inc.	No	
Anchor Mechanical Inc	No	
Arntzen Corporation	No	
Bolder Contractors Inc.	No	
Chicagoland Truckin Incorporated	Yes	D/MBE
Chlorinating Ltd., Inc.	No	
Civil Contractor & Engineers, Incorporated	Yes	D/MBE
Contech Engineered Solutions	No	
DLZ Industrial Surveying, Inc.	No	
Furmanite America, Inc.	No	
Hanson Pressure Pipe, Inc.	No	
HD Supply Waterworks	No	
Homer Tree Service, Inc.	No	
Judlau Contracting, Inc.	No	
L J Keefe Company	No	
Material Solutions Laboratory	No	
Mega Steel Corporation	No	
Metromex Contractors	No	
Midwest Fence Corp	No	
MixOnSite USA, Inc.	No	
Trafic Services, Inc.	No	
Welch Bros., Inc.	No	

\*The Contract Authorized Amount reflects the Contract Award Amount approved by the Tollway Board and may also reflect change orders and/or extra work orders, also approved by the Board, that result in project cost adjustments in response to unforeseen conditions on the job site, expansion/reduction of scope of work, or project delivery acceleration.

^This list reflects the subcontractors to date; additional subcontractors may be added or deleted throughout the span of the contract.

**Construction Contract Tracker reports are updated monthly.**