

Jane Addams Construction Projects

Contract Number: I-14-4198

Project Description: Ramp Sensor and DMS Installation - I-39 to Randall Road

Budget: \$2,648,229

Updated: 1/25/2016

Notice To Proceed:	2/20/2015	Project Phase:	Construction
Contract Start Date:	2/20/2015	Route:	Jane Addams Memorial (I-90)
Contract Completion Date:	2/9/2016	Location:	Milepost 17.1 to 52.5
Contract Award Amount:	\$2,522,122	County:	Winnebago, Boone, Kane
Contract Authorized Amount*:	\$2,665,932	Prime Contractor:	Aldridge Electric
Board Approval Date:	11/20/2014	Earned To Date:	\$1,649,640
DBE Advertised Goal:	19.00%	Percent Complete:	61.879%

Subcontractor List^

Name:	Diversity Program:	Diversity Certifications:
Arteaga Landscapes LLC	Yes	DBE
Groundhog Utility Construction	No	
Traffic Control & Protection	No	

*The Contract Authorized Amount reflects the Contract Award Amount approved by the Tollway Board and may also reflect change orders and/or extra work orders, also approved by the Board, that result in project cost adjustments in response to unforeseen conditions on the job site, expansion/reduction of scope of work, or project delivery acceleration.

^This list reflects the subcontractors to date; additional subcontractors may be added or deleted throughout the span of the contract.

Construction Contract Tracker reports are updated monthly.