

Jane Addams Construction Projects

Contract Number: I-15-4227R

Project Description: Intelligent Transportation System Infrastructure Installation

Budget: \$27,348,862

Updated: 1/25/2016

Notice To Proceed:	7/30/2015	Project Phase:	Construction
Contract Start Date:	7/30/2015	Route:	Jane Addams Memorial (I-90)
Contract Completion Date:	2/14/2017	Location:	Milepost 53.8 to 78.9
Contract Award Amount:	\$26,046,535	County:	Cook, Kane
Contract Authorized Amount*:	\$26,076,435	Prime Contractor:	Meade, Inc
Board Approval Date:	5/28/2015	Earned To Date:	\$7,060,960
DBE Advertised Goal:	16.00%	Percent Complete:	27.078%

Subcontractor List^

Name:	Diversity Program:	Diversity Certifications:
Electrical Resource Management, Inc.	Yes	D/MBE
J.A. Watts, Inc.	Yes	D/WBE
La Grange Crane Service, Inc.	Yes	D/WBE
National Technologies, Inc.	No	
Taylor Electric Company	Yes	D/MBE
Traffic Control & Protection	No	

*The Contract Authorized Amount reflects the Contract Award Amount approved by the Tollway Board and may also reflect change orders and/or extra work orders, also approved by the Board, that result in project cost adjustments in response to unforeseen conditions on the job site, expansion/reduction of scope of work, or project delivery acceleration.

^This list reflects the subcontractors to date; additional subcontractors may be added or deleted throughout the span of the contract.

Construction Contract Tracker reports are updated monthly.