

## Jane Addams Construction Projects

**Contract Number:** I-15-4233

**Project Description:** I-90 Widening and Reconstruction - Higgins Road to Roselle Road

**Budget:** \$43,040,293

**Updated:** 1/25/2016

<b>Notice To Proceed:</b>	12/21/2015	<b>Project Phase:</b>	Construction
<b>Contract Start Date:</b>	12/21/2015	<b>Route:</b>	Jane Addams Memorial (I-90)
<b>Contract Completion Date:</b>	5/26/2017	<b>Location:</b>	Milepost 60.8 to 65.5
<b>Contract Award Amount:</b>	\$40,990,755	<b>County:</b>	Cook
<b>Contract Authorized Amount*:</b>	\$40,990,755	<b>Prime Contractor:</b>	Plote Construction, Inc.
<b>Board Approval Date:</b>	11/19/2015	<b>Earned To Date:</b>	\$0
<b>DBE Advertised Goal:</b>	19.00%	<b>Percent Complete:</b>	0.00%

### Subcontractor List^

<b>Name:</b>	<b>Diversity Program:</b>	<b>Diversity Certifications:</b>
D2k Traffic Equipment Design Llc	No	
Del Toro Landscaping, Inc.	No	
Dunnet Bay Construction Co.	No	
Marking Specialists Corporation	Yes	D/MBE
Montemayor Construction, Inc.	Yes	D/MBE
Northern Contracting Inc	No	
Quality Saw & Seal	No	
Rock Solid Stabilization & Reclamation, Inc.	No	

\*The Contract Authorized Amount reflects the Contract Award Amount approved by the Tollway Board and may also reflect change orders and/or extra work orders, also approved by the Board, that result in project cost adjustments in response to unforeseen conditions on the job site, expansion/reduction of scope of work, or project delivery acceleration.

^This list reflects the subcontractors to date; additional subcontractors may be added or deleted throughout the span of the contract.

**Construction Contract Tracker reports are updated monthly.**