

Jane Addams Construction Projects

Contract Number:	I-15-4234		
Project Description:	I-90 Widening and Reconstruction - Roselle Road to IL Rt 53 & Meacham Interchange		
Budget:	\$28,557,151	Updated: 3/23/2016	
Notice To Proceed:	TBD	Project Phase:	Construction
Contract Start Date:	TBD	Route:	Jane Addams Memorial (I-90)
Contract Completion Date:	5/26/2017	Location:	Milepost 65.5 to 68.1
Contract Award Amount:	\$27,197,286	County:	Cook
Contract Authorized Amount*:	\$27,197,286	Prime Contractor:	Walsh Construction Company II, LLC
Board Approval Date:	2/25/2016	Earned To Date:	\$0
DBE Advertised Goal:	19.00%	Percent Complete:	0.00%
Subcontractor List^			
Name:		Diversity Program:	Diversity Certifications:
N/A			

*The Contract Authorized Amount reflects the Contract Award Amount approved by the Tollway Board and may also reflect change orders and/or extra work orders, also approved by the Board, that result in project cost adjustments in response to unforeseen conditions on the job site, expansion/reduction of scope of work, or project delivery acceleration.

^This list reflects the subcontractors to date; additional subcontractors may be added or deleted throughout the span of the contract.

Construction Contract Tracker reports are updated monthly.